

FIELD SUPERVISION REPORT

GENERAL INFORMATION

ENGINEER:	<u>Kate McDonald</u>	CONTRACT NUMBER:	<u>1</u>
DATE:	<u>2022-12-07</u>	ENGLOBE TECHNICIAN:	<u>Baker, Leigh</u>
WEATHER:	<u>Overcast</u>	ENGLOBE SUPERVISOR:	<u>Arsenault, Charline</u>
TIME ARRIVED:	<u>08:30 AM (-4 GMT)</u>	SUPPLIER:	<u>Quality Concrete</u>
TIME DEPARTED:	<u>12:30 PM (-4 GMT)</u>	PLANT LOCATION:	<u>Dartmouth</u>

ACTIVITY

P1-P2 walls. This pour consist of 25MPa concrete adhering to the NSPW's division 5 section 7 of the standard specifications. The concrete was supplied by Quality Concrete and the contractor was Duron construction.

OBSERVATIONS

Leigh was set up away from any potential hazards. He was wearing all the necessary PPE required to test concrete. He filled out his last minute risk assessment form prior to commencing his work. His equipment was calibrated for the month of December and was clean and in good working conditions. His testing was done in accordance with CSA standards.

The concrete was scheduled for 09:00 with the first truck arriving at 11:30. The ticket was verified for proper mix and specifications for this project.

The concrete was pumped into the forms. The forms had circle cut out to pump into. Once the concrete reached the circle they poured from the top of wall. The forms consist of wood and was reinforced with steel rods and wood. Some of the rebars was visible from the top of the forms. They appeared to be black rebar with black ties. Could not see inside to form to determine if they were clean. Vibratory whip used to consolidate concrete. The vibratory was inserted in the cut out circle and top of the forms. The vibratory was inserted in a vertical motion as much as possible. Concrete was open air cured.

RECOMMENDATIONS

No recommendations at this time.

COMMUNICATIONS

PHOTO LOG

Photo 1 - P1-P2 Wall

SITE PHOTOS

Dec 07, 2022 10:27



Forms

Dec 07, 2022 10:27



Dec 07, 2022 10:28



Forms

Dec 07, 2022 11:57



Concrete placement

PROJECT LOCATION

